

**CAMERON COUNTY**  
**TEXAS DEPARTMENT OF AGRICULTURE 7216135**  
**FM 511-802 Colonia Wastewater Improvements Project**  
**JULY 1, 2020 PUBLIC HEARING SUPPLEMENT**

Grant: \$1,000,000

TDA Contract Period: March 22, 2017 to March 21, 2019

TDA Contract Extension: March 21, 2019 to March 22, 2020

**SCOPE OF WORK:** To provide 91 households with 1<sup>st</sup> time sewer service on following roads located in following Colonias: Betty Acres, Boca Chica/Medford, FM 511/802, Harris Tract, Houston Road East, and Saldivar.

- Browne Road
- FM 802
- Haven Way
- Houston Road
- N. Indiana
- N. Medford
- W. Medford
- Montana
- Mora
- Nevada
- N. Oklahoma
- Saldivar
- Utah
- Vermont
- Yvonne

**TDA November 2018 Contract Modification:**

Kept Houston Road East and FM 511/802 Area E colonias [dropped others]. This action reduces the number of first-time sewer service from 91 to 85 households.

**Reason for Modification:**

Prior to receiving the TDA CEDAP \$1 million grant, BPUB had received a Texas Water Development Board Economically Distressed Areas Program and other funds to construct a first-time municipal waste water system, including first-time sewer service to approximately 800 households which would benefit an estimated 3,605 beneficiaries located in same area to be served by the TDA CEDAP 7216135 grant. Due to the urgency, cost savings, and in keeping within the TWDB funding time lines, BPUB bids and starts the construction of the yardlines starting on the East and moving towards West of the whole FM 802/511 project area. This early construction, with the use of TWDB and other funds, included the colonias funded by the TDA grant.

**RDH Site and Concrete, LLC:** Contract \$279,500 Contract Signed: October 30, 2018 with a 90 calendars days

Phase I: Construction Contract. TDA granted the County a 12 month TxCDBG contract extension for a Phase II construction contract for additional yardline connections. Phase I at project completion, entailed RDH installed 69 yardlines, however the contractor listed 68, due to a single sewer service lateral that served two properties at 766 Browne Rd. and 780 Browne Rd. Due to multiple housing units in some properties, a total of 77 families were connected.

**TDA PROVIDED A CONTRACT EXTENSION 12 MORE MONTHS:** March 21, 2019 to March 22, 2020

**PHASE II PRE-BID MEETING :** August 19, 2019

**Jimmy Closner & Sons Company:** Contract \$495,070 120 Awarded October 15, 2019 with 120 calendar days contract for 61 yardline connections.

52 final connections.

**TOTAL CONNECTIONS AT PROJECT COMPLETION:**

69 + 52 = 121 total connections